Don Duckworth

From: Bruce Davis [Bruce.Davis@csielectric.com]

Sent: Thursday, January 07, 2010 1:55 PM

To: dd@altrionet.com

Subject: Sepulveda Tree Lighting Services

Don.

The physical status of the tree light services are as follows:

8625-1/2 Sepulveda (Between La Tijera and Manchester)

- A meter is installed in the socket
- There is no power (DWP needs to install service wires from the vault in the street to the service cabinet)
- This is impacted by the recent cap paving of Sepulveda Blvd. Access to the vault has been paved over.
 DWP needs to dig through the pavement and raise the necking on the vault so they can get inside the vault to install service wires from there to the service cabinet.

8930-1/2 Sepulveda (Between Westchester and 89th)

- No meter installed.
- There is power at the service cabinet.
- . The cabinet has a CSI lock on it for the protection of the public.

Senior Project Manager

.....

x CSILetterheader

CSI Electrical Contractors, Inc. 10823 Fulton Wells Ave. Santa Fe Springs, CA 90670 Office (562) 946-0700 Fax (562) 236-9499 Cell (562) 824-0806 bruce.davis@csielectric.com